



**2009 Consolidation & Reinvestment Program
 General Project Schedule**

Date(s)	Primary Activity	Participants
April 20, 2009	All-Hands Meeting – School Assessments	<ul style="list-style-type: none"> • DPS Facilities • DPS Project Management • Fanning & Howey
April 21 – 24, 2009	Perform School Assessments	<ul style="list-style-type: none"> • DPS Facilities • DPS Project Management • Fanning & Howey
April 27 & 28, 2009	<ul style="list-style-type: none"> • Organize Assessment Data • Finalize Procurement Strategy • Confirm Cost Estimates • Confirm Legal Review of Contracts 	<ul style="list-style-type: none"> • DPS Facilities • DPS Project Management • Fanning & Howey
April 27 – May 02, 2009	Write Bid Specifications	<ul style="list-style-type: none"> • DPS Facilities • DPS Project Management • Fanning & Howey
April 28, 2009	DPS Security Meeting	<ul style="list-style-type: none"> • DPS Security • DPS Facilities • DPS Project Management • Fanning & Howey
April 29 – May 01, 2009	Perform Security Assessments	<ul style="list-style-type: none"> • DPS Security • DPS Facilities • DPS Project Management • Fanning & Howey
May 4 – May 8, 2009	Write RFPs	<ul style="list-style-type: none"> • DPS Facilities • DPS Project Management • Fanning & Howey
May 11, 2009	Post RFPs	<ul style="list-style-type: none"> • DPS Project Management
May 13, 2009	Public Meeting with Mr. Bobb, DPS Team & Bidders	<ul style="list-style-type: none"> • Mr. Robert Bobb • DPS Facilities • DPS Project Management • Fanning & Howey • Bidders
May 14 – 22, 2009	Bidder’s Walk-through @ Schools	<ul style="list-style-type: none"> • DPS Facilities • DPS Project Management • Bidders
May 25, 2009	Bidder’s Questions Due	<ul style="list-style-type: none"> • DPS Facilities • DPS Project Management • Bidders



DPS PROJECT MANAGEMENT GROUP

Date(s)	Primary Activity	Participants
May 28, 2009	Answers to Questions Posted	<ul style="list-style-type: none"> DPS Project Management
June 3, 2009	Bids Due	<ul style="list-style-type: none"> DPS Facilities DPS Project Management Bidders
June 4 – 6, 2009	Interviews	<ul style="list-style-type: none"> DPS Facilities DPS Project Management Bidders
June 10, 2009	Award	<ul style="list-style-type: none"> Office of the EMF DPS Facilities DPS Project Management Bidders
June 10 – 12, 2009	Process Contracts	<ul style="list-style-type: none"> Office of the EMF DPS Facilities DPS Project Management Contractors
June 15, 2009	Project Kick-offs & Mobilization	<ul style="list-style-type: none"> DPS Facilities DPS Project Management Contractors
June 30, 2009	Construction Drawings Due	<ul style="list-style-type: none"> DPS Facilities DPS Project Management Fanning & Howey Contractors
July 1 – August 14, 2009	Implementation	<ul style="list-style-type: none"> DPS Facilities DPS Project Management Contractors
AUGUST 14, 2009	CONSTRUCTION COMPLETION	ALL
Various	Punchlist & Project Closeouts	<ul style="list-style-type: none"> DPS Facilities DPS Project Management Contractors